

RECIPIENT NAME:Troy Cablevision, Inc.

AWARD NUMBER: NT10BIX5570128

DATE: 02/21/2014

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 6/30/2015

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570128	3. DUNS Number 153589288
4. Recipient Organization Troy Cablevision, Inc. 1006 S Brundidge St, Troy, AL 36081-3121		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2013	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Vicki F. McPherson	7c. Telephone (area code, number and extension) 3347700937	
	7d. Email Address vfm@troycable.net	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-21-2014	

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).

Listed below are the SmartBand Project accomplishments completed during the quarter ending December 31, 2013:

- Team Members are continuously working to monitor progress of the total Project by tracking budget to actual to measure financial milestones.
- Troy Cable applied and received a No-cost Extension to the Grant. The SmartBand Team also submitted and received a Route Modification to the existing Project with the addition of approximately 54.17 route miles.
- All map field work and AutoCAD (mapping) work has been completed.
- The Mapping and Permitting Team Members continued to request the necessary permits for areas included in Phase 3 of the Build Out Plan. Troy Cable is still awaiting Railroad Permitting for a .57 mile stretch along a route included in the Route Modification to be completed with non-federal funds due to the ending funds of availability.
- Approximately eighty (80) job segments have been engineered and mapped by our Engineering Consultants.
- Construction continued with the awarded Contractor for Construction Services on Phase 3 of the Build Out Plan to included approximately seventy-five (75) job segments and covers all counties outlined in the Southeast Alabama SmartBand Project. Counties where construction has continued include: Coffee, Crenshaw, Dale, Pike and key internet points of presence or "on-ramps" to global Internet in Montgomery and Houston Counties.
- Troy Cable has hired additional crews to aide in the construction of the fiber route which included the construction on approximately eighty (80) job segments. The addition of the construction related personnel reflects the progress Troy Cable is making to meet or exceed the requirements outlined in the Baseline Budget for Route Miles Constructed. The Construction Crew consists of two Underground crews, two Aerial crews, nine Fiber Splicers, and two Inspectors.
- Troy Cable has completed 529.12 route miles of new construction. Troy Cable has activated 529.12 route miles as of December 31, 2013.
- The Engineering Team has continued to order & receive materials from the awarded Vendors for additional equipment & materials for Request for Proposals that were released in prior quarters. Troy Cable has deployed the following Network Equipment: DWDM Network; Routers; Switches; and Access Gear.
- The Team has brought on-line a ring to meet collocation requirements in Houston and Montgomery Counties. Collocation equipment has been installed in both Houston and Montgomery Counties. Troy Cable has completed collocation with a Carrier Neutral Hotel in Atlanta & Dallas.
- Troy Cable has connected and turned-up one hundred ninety-eight (198) Community Anchor Institutions. Troy Cable has connected and turned-up four hundred eighty-one (481) Businesses.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	94	<p>Project Team Members will continually monitor progress of the total Project using # complete construction reports along with budget to actual reports to measure financial milestones.</p> <p>Overall Project was delayed from original Baseline due to Environmental Assessment process delay. Variance from previous quarters' Performance Progress Report projection was related to an aggressive projection from previous quarters with a more realistic goal.</p> <p>Troy Cable applied and received a No-cost Extension to the Grant. The SmartBand Team also submitted and received a Route Modification to the existing Project with the addition of approximately 54.17 route miles.</p>

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
			Troy Cable has connected and turned-up one hundred ninety-eight (198) Community Anchor Institutions. Troy Cable has connected and turned-up four hundred eighty-five (485) Businesses.
2b.	Environmental Assessment	100	<p>The Environmental Assessment was completed and approved by the National Telecommunications and Information Administration during the First Quarter 2011.</p> <p>Troy Cable applied and received a No-cost Extension to the Grant. The SmartBand Team also submitted and received a Route Modification to the existing Project with the addition of approximately 54.17 route miles.</p>
2c.	Network Design	100	Our Engineering Consultants have completed 100% of the mapping field work. Troy Cable employees have produced approximately eighty (80) bills of materials for current job segments.
2d.	Rights of Way	100	<p>Troy Cable continued to request the necessary permits for Rights of Way for areas included in Phase 3 of the Build Out Plan. Troy Cable is still awaiting Railroad Permitting for a .57 mile stretch along a route included in the Route Modification to be completed with non-federal funds due to the ending funds of availability.</p> <p>Troy Cable applied and received a No-cost Extension to the Grant. The SmartBand Team also submitted and received a Route Modification to the existing Project with the addition of approximately 54.17 route miles.</p>
2e.	Construction Permits and Other Approvals	99	<p>Troy Cable has continued to request the necessary permits and have submitted required permitting documentation to pole owners for areas included in Phase 3 of the Build Out Plan. Troy Cable is still awaiting Railroad Permitting for a .57 mile stretch along a route included in the Route Modification to be completed with non-federal funds due to the ending funds of availability.</p> <p>Troy Cable applied and received a No-cost Extension to the Grant. The SmartBand Team also submitted and received a Route Modification to the existing Project with the addition of approximately 54.17 route miles.</p>
2f.	Site Preparation	0	<p>This section is misleading. Based on discussion with the Project's cash match lender and NTIA, Troy Cable elected to remove land for the Hub Sites from the Project. Troy Cable did not use Cash Match or Grant funds to purchase land for the Project. In addition, Troy Cable elected not to use match or grant funds to make improvements to the land. The following activities have been completed outside of the Project: the purchase of one (1) Hub Site with an existing building; and the purchase of two (2) other parcels of land for Hub Site locations with the completion of concrete foundations, prefab Telecom Shelters, ground work and fencing for these two locations.</p> <p>The following existing Hub Sites and collocation facilities were connected to the DWDM Network: Dothan; Atlanta; Dallas; Daleville; Enterprise #1 (South); Enterprise #2 (North); Elba; Troy; Luverne; Ozark; Brundidge; Midland City; Brantley; and Montgomery.</p>
2g.	Equipment Procurement	100	<p>The Engineering Team has continued to order & receive materials from the awarded Vendors for additional equipment & materials for Request for Proposals that were released in prior quarters. Troy Cable has deployed the following Network Equipment: DWDM Network; Routers; Switches; and Access Gear.</p> <p>The following existing Hub Sites and collocation facilities were connected to the DWDM Network: Dothan; Atlanta; Dallas; Daleville; Enterprise #1 (South); Enterprise #2 (North); Elba; Troy; Luverne; Ozark; Brundidge; Midland City; Brantley; and Montgomery.</p>

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
			The Team has brought on-line a ring to meet collocation requirements in Houston and Montgomery Counties. Collocation equipment has been installed in both Houston & Montgomery Counties. Troy Cable has completed collocation with a Carrier Neutral Hotel in Atlanta & Dallas. Troy Cable is in negotiations on one (1) Interconnection Agreements.
2h.	Network Build (all components - owned, leased, IRU, etc)	100	Troy Cable has completed 529.12 route miles of new construction. Troy Cable has activated 529.12 route miles as of December 31, 2013. The Team has brought on-line a ring to meet collocation requirements in Houston and Montgomery Counties. Collocation equipment has been installed in both Houston & Montgomery Counties. Troy Cable has completed collocation with a Carrier Neutral Hotel in Atlanta & Dallas. Troy Cable is in negotiations on one (1) Interconnection Agreements.
2i.	Equipment Deployment	100	Troy Cable has completed 529.12 route miles of new construction. Troy Cable has activated 529.12 route miles as of December 31, 2013. The Team has brought on-line a ring to meet collocation requirements in Houston and Montgomery Counties. Collocation equipment has been installed in both Houston & Montgomery Counties. Troy Cable has completed collocation with a Carrier Neutral Hotel in Atlanta & Dallas. Troy Cable is in negotiations on one (1) Interconnection Agreements.
2j.	Network Testing	100	SmartBand has tested all eighty (80) job segments. Troy Cable applied and received a No-cost Extension to the Grant. The SmartBand Team also submitted and received a Route Modification to the existing Project with the addition of approximately 54.17 route miles.
2k.	Other (please specify):	0	Not Applicable.

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

Troy Cable has made every effort to order materials at least eight to twelve weeks before anticipated construction start dates to ensure timely arrival of materials needed before construction is scheduled to begin. To ensure that the Project construction continues to run on schedule, Troy Cable ordered enough fiber to construct and complete the Project. If the Project runs out of fiber, Troy Cable will continue to put up strand and install conduit in anticipation of receiving fiber.

State Highway DOT permit changes are continuing to create delays in approval of ongoing permits. Troy Cable is not anticipating any relief other than preparing permit requirements earlier to meet construction needs. Troy Cable is also experiencing longer delays regarding [redacted] pole applications for make-ready. [redacted] has secured additional resources to help eliminate most of the delays. Troy Cable is having periodic meetings with [redacted] Management, which has helped move the Project forward.

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	529	Construction has continued with the awarded Contractor for Construction Services on Phase 3 of the Build Out Plan to included seventy-five (75) job segments and covers all counties outlined in the Southeast Alabama SmartBand Project. Counties where construction has begun include: Coffee, Crenshaw, Dale, Pike and key internet points of presence or "on-ramps" to global Internet in Montgomery and Houston Counties. Troy Cable has hired additional crews to aide in the construction of the fiber route which includes the construction on

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
		<p>approximately eighty (80) job segments. The addition of the construction related personnel reflects the progress Troy Cable is making to meet or exceed the requirements outlined in the Baseline Budget for Route Miles Constructed. The Construction Crew consists of six Underground crews, two Aerial crews, eight Fiber Splicers, and two Inspectors.</p> <p>Troy Cable has completed 529.12 route miles of new construction. Troy Cable has activated 529.12 route miles as of December 31, 2013.</p>
New network miles leased	0	Not Applicable.
Existing network miles upgraded	0	Not Applicable.
Existing network miles leased	0	Not Applicable.
Number of miles of new fiber (aerial or underground)	529	Troy Cable has completed 529.12 route miles of new construction. Troy Cable has activated 529.12 route miles as of December 31, 2013.
Number of new wireless links	0	Not Applicable.
Number of new towers	0	Not Applicable.
Number of new and/or upgraded interconnection points	14	<p>All upgrades are complete at each Hub Site and interconnection points are accessible at the Troy Headend and the following Points of Presence (POP): Ozark; Elba; Brantley; Enterprise #1 (South); Enterprise # 2 (North); Brundidge; Luverne; and Daleville. The following existing Hub Sites and collocation facilities were connected to the DWDM Network: Dothan; Atlanta; Dallas; Daleville; Enterprise #1 (South); Enterprise #2 (North); Elba; Troy; Luverne; Ozark; Brundidge; Midland City; Brantley; and Montgomery.</p> <p>As of July 1, 2011 [REDACTED] installed equipment at the Troy Headend to provide Last Mile services to the [REDACTED]. On July 1, 2011 SmartBand connected [REDACTED] to the SmartBand Network. SmartBand is currently delivering the [REDACTED] traffic back to [REDACTED] via [REDACTED] previously non-federally funded interconnections to [REDACTED]. Traffic is then delivered via SmartBand back to Montgomery.</p> <p>The Team has brought on-line a ring to meet collocation requirements in Houston and Montgomery Counties. Collocation equipment has been installed in both Houston & Montgomery Counties. Troy Cable has completed collocation with a Carrier Neutral Hotel in [REDACTED]. Troy Cable is in negotiations on one (1) Interconnection Agreements.</p> <p>Troy Cable has physically connected to and has secured Interconnection Agreements for the following: [REDACTED], a Service Provider as a Carrier Neutral Hotel; [REDACTED] as a Tier 1 Internet Service Provider to [REDACTED] [REDACTED] as a Dark Fiber Agreement paid for by nonfederal funds; [REDACTED] as a Wholesale Provider and Local Exchange Carrier to [REDACTED] and [REDACTED] Inc. as a Wholesale Provider and Local Exchange Carrier to accept local phone traffic. Troy Cable anticipates selling services in the near future.</p>

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub

recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	12
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	1
Average term of signed agreements (in quarters)	12

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers:

1) [redacted] as a Wholesale Provider. 2) [redacted] as a Wholesale Provider. 3) [redacted] as a Last Mile Provider and Wholesale Provider for [redacted] 4) [redacted] as a Last Mile Provider and Wholesale Provider for [redacted] POP in [redacted] 5) [redacted] as a Wholesale Provider. 6) [redacted] as a Last Mile Provider. 7) [redacted] as a Last Mile and Wholesale Provider. 8) [redacted] as a Wholesale Provider.

-Those physically connected and with secured Interconnection Agreements are as follows: [redacted], a Service Provider as a Carrier Neutral Hotel; [redacted] as a Tier 1 Internet Service Provider to [redacted] a Wholesale Provider and Local Exchange Carrier to accept local phone traffic; and [redacted] a Wholesale Provider and Local Exchange Carrier to [redacted] Troy Cable anticipates selling services in the near future. In negotiations for one (1) Interconnection or Transport Agreements with [redacted]

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

1) [redacted] per month, upgraded from [redacted] 2) [redacted] fiber connections to [redacted] racks in Headend & Hub [redacted] per month. Pricing structure determined by [redacted] equired bid for [redacted] Traffic is delivered to [redacted] on non-BTOP funded connection, [redacted] to [redacted] 3) [redacted] LM & Wsle Provider for transport of [redacted] 4) [redacted] of [redacted] per month. [redacted] for a business, which resides in [redacted] is delivered to [redacted] Inc. over a non-BTOP funded interconnection and then delivers the traffic to [redacted], LM Provider to [redacted] 5) [redacted] Wsle Provider which provides transport to [redacted] TX;6) [redacted] LM Provider, Troy Cable has a Buy/Sell Agreement in place but has not purchased services yet; 7) [redacted] LM & Wsle Provider [redacted] mth delivered to [redacted] 8) [redacted], Wsle Provider [redacted];9) [redacted] @ [redacted] mth;10) [redacted] 11) [redacted] mth.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).

There will be no Third Party Operators of our Network.

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	11	No variance from the Baseline.
	Providers with signed agreements receiving improved access	0	No variance from Baseline.
	Providers with signed agreements receiving access to dark fiber	1	No variance from Baseline. Trillion Communications.

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Please identify the speed tiers that are available and the number of subscribers for each	13	<p>10 Mbps = 2 subscriber(s) 20 Mbps = 1 subscriber(s) 100 Mbps = 4 subscriber(s) 900 Mbps = 1 subscriber(s) 2.5G = 2 subscriber(s) 3G = 1 subscriber(s) 10G = 2 subscriber(s)</p> <p>No other Providers with signed agreements, are only currently providing Wholesale Services to the Project.</p> <p>Troy Cable is providing multi-tier service for some providers. This service type causes the value difference between this section and the number reported under the section above names "Broadband Wholesalers or Last Mile Providers" - "Providers with signed agreements receiving new access". Troy Cable currently has twelve (12) signed agreements with thirteen (13) various subscriber tiers.</p>
Community Anchor Institutions (including Government institutions)	Total subscribers served	198	Troy Cable has connected one hundred ninety-eight (198) Community Anchor Institutions.
	Subscribers receiving new access	198	Troy Cable has connected one hundred ninety-eight (198) Community Anchor Institutions. One hundred ninety-eight (198) Community Anchor Institutions are receiving new access.
	Subscribers receiving improved access	0	Not Applicable.
	Please identify the speed tiers that are available and the number or subscribers for each	198	<p>1 Mbps to 10 Gbps are available.</p> <p>The Community Anchor Institutions took the following:</p> <p>1 Mbps = 26 subscribers 4 Mbps = 1 subscribers 10 Mbps = 18 subscribers 15 Mbps = 23 subscribers 20 Mbps = 13 subscribers 45 Mbps = 0 subscribers 50 Mbps = 4 subscribers 100 Mbps = 8 subscribers</p> <p>105 subscribers are taking no services or video or voice only.</p>
Residential / Households	Entities passed	0	Not Applicable.
	Total subscribers served	0	Not Applicable.
	Subscribers receiving new access	0	Not Applicable.
	Subscribers receiving improved access	0	Not Applicable.
	Please identify the speed tiers that are available and the number of subscribers for each	0	Not Applicable.
Businesses	Entities passed	1,653	SmartBand has passed one thousand six hundred fifty-three (1,653) Businesses as a result of the Southeast Alabama SmartBand Project.
	Total subscribers served	481	Troy Cable has connected four hundred eighty-one (481) Businesses as a result of the Southeast Alabama SmartBand Project.
	Subscribers receiving new access	358	Troy Cable has connected four hundred eighty-one (481) Businesses as a result of the Southeast Alabama SmartBand Project. Three hundred fifty-eight (358) Businesses are receiving new access.

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Subscribers receiving improved access	123	Troy Cable has connected four hundred eighty-one (481) Businesses as a result of the Southeast Alabama SmartBand Project. One hundred twenty-three (123) Businesses are receiving improved access.
	Please identify the speed tiers that are available and the number of subscribers for each	481	1 Mbps to 10 Gbps are available. The Businesses took the following: 1 Mbps = 44 subscribers 4 Mbps = 1 subscribers 5 Mbps = 16 subscribers 10 Mbps = 191 subscribers 15 Mbps = 42 subscribers 20 Mbps = 61 subscribers 35 Mbps = 1 subscribers 45 Mbps = 1 subscribers 50 Mbps = 10 subscribers 100 Mbps = 20 subscribers 160 Mbps = 1 subscribers 1 Gbps = 1 subscribers 92 subscribers are taking no services or video or voice only.

7. Please describe any special offerings you may provide (600 words or less).
Not Applicable.

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).
Not Applicable

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Community Support Organizations	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Other Government Facilities	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Other Government Facilities	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Medical and Healthcare Providers	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Other Community Support Organizations	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Libraries	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Libraries	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Community Colleges	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Medical and Healthcare Providers	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Schools (K-12)	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Medical and Healthcare Providers	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Public Safety Entities	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.

Honoraville Community Center	Crenshaw	Other Community Support Organizations	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Medical and Healthcare Providers	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Other Community Support Organizations	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Community Support Organizations	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Community Support Organizations	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Other Community Support Organizations	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Community Support Organizations	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Government Facilities	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Medical and Healthcare Providers	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Medical and Healthcare Providers	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Medical and Healthcare Providers	No	To allow Broadband access.

[REDACTED]	[REDACTED]	Schools (K-12)	Yes	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Community Support Organizations	Yes	To allow Broadband access. [REDACTED]
[REDACTED]	[REDACTED]	Other Government Facilities	Yes	To allow Broadband access [REDACTED]
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Other Community Support Organizations	No	To allow Broadband access.
[REDACTED]	[REDACTED]	Public Safety Entities	No	To allow Broadband access.

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).

Listed below are the SmartBand Project accomplishments completed during the quarter ending March 31, 2013:

-Troy Cable will work to complete all closeout activities.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	100	Troy Cable will work to complete all closeout activities.
2b.	Environmental Assessment	100	Not Applicable.
2c.	Network Design	100	Not Applicable.
2d.	Rights of Way	100	Not Applicable.
2e.	Construction Permits and Other Approvals	100	Not Applicable.
2f.	Site Preparation	0	Not Applicable.
2g.	Equipment Procurement	100	Not Applicable.
2h.	Network Build (all components - owned, leased, IRU, etc.)	100	Not Applicable.
2i.	Equipment Deployment	100	Not Applicable.
2j.	Network Testing	100	Not Applicable.
2k.	Other (please specify):	0	Not Applicable.

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

Not Applicable.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$1,770,811	\$355,337	\$1,415,474	\$1,550,023	\$311,034	\$1,238,989	\$1,770,811	\$355,337	\$1,415,474
b. Land, structures, right-of-ways, appraisals, etc.	\$1,394,639	\$279,853	\$1,114,786	\$1,019,608	\$204,598	\$815,010	\$1,061,421	\$212,989	\$848,432
c. Relocation expenses and payments	\$21,600	\$4,333	\$17,267	\$9,829	\$1,972	\$7,857	\$9,829	\$1,972	\$7,857
d. Architectural and engineering fees	\$847,460	\$170,055	\$677,405	\$844,156	\$169,392	\$674,764	\$845,275	\$169,616	\$675,659
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$78,006	\$15,653	\$62,353	\$78,006	\$15,653	\$62,353	\$78,006	\$15,653	\$62,353
g. Site work	\$10,411,565	\$2,089,224	\$8,322,341	\$10,545,323	\$2,116,065	\$8,429,258	\$10,594,167	\$2,125,866	\$8,468,301
h. Demolition and removal	\$27,400	\$5,498	\$21,902	\$26,463	\$5,310	\$21,153	\$26,463	\$5,310	\$21,153
i. Construction	\$16,923,915	\$3,396,017	\$13,527,898	\$15,421,865	\$3,094,610	\$12,327,255	\$15,548,090	\$3,119,939	\$12,428,151
j. Equipment	\$1,137,016	\$228,158	\$908,858	\$1,117,304	\$224,202	\$893,102	\$1,130,547	\$226,860	\$903,687
k. Miscellaneous	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
l. SUBTOTAL (add a through k)	\$32,612,412	\$6,544,128	\$26,068,284	\$30,612,577	\$6,142,836	\$24,469,741	\$31,064,609	\$6,233,542	\$24,831,067
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
n. TOTALS (sum of l and m)	\$32,612,412	\$6,544,128	\$26,068,284	\$30,612,577	\$6,142,836	\$24,469,741	\$31,064,609	\$6,233,542	\$24,831,067

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: b. Program Income to