RECIPIENT NAME:Contact Network Inc. d/b/a InLine

AWARD NUMBER: NT10BIX5570104

DATE: 03/06/2014

OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 6/30/2015

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS					
General Information					
Federal Agency and Organizational Element to Which Report is Submitted	2. Award Identifica	ation Number	3. DUNS Number		
Department of Commerce, National Telecommunications and Information Administration	NT10BIX557010	4	153873930		
4. Recipient Organization					
Contact Network Inc. d/b/a InLine 600 Lakeshore Parkway, Birmingham, AL 35209-6361					
5. Current Reporting Period End Date (MM/DD/YYYY)		6. Is this the last Annual Report of the Award Period?			
12-31-2013					
7. Certification: I certify to the best of my knowledge and purposes set forth in the award documents.	d belief that this rep	oort is correct and o	complete for performance of activities for the		
7a. Typed or Printed Name and Title of Certifying Officia	I	7c. Telephone (are	ea code, number and extension)		
Michele Boner		2052788134			
		7d. Email Address			
Accounting Manager		mboner@inline.com			
7b. Signature of Certifying Official		7e. Date Report Submitted (MM/DD/YYYY):			
Submitted Electronically		03-06-2014			

RECIPIENT NAME: Contact Network Inc. d/b/a InLine

AWARD NUMBER: NT10BIX5570104

OMB CONTROL NUMBER: 0660-0037

DATE: 03/06/2014 EXPIRATION DATE: 6/30/2015

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator Average Cost / Speed		Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)		
Average cost per new mile (Middle Mile)	47477	variance is due to higher fiber costs, higher than anticipated costs related to railroad crossing and aerial permits		
Average cost per household passed (Last Mile)	0	N/A		
Average cost per subscriber (Last Mile)	0	N/A		
Maximum broadband speed advertised (Middle Mile)	1000Mbps	No variance from baseline		
Maximum broadband speed advertised (Last Mile)	0	N/A		
Average broadband speed provided (Middle Mile)	909Mbps	Currently we have 5 subscribers receiving 10Mbps; 4 receiving 100Mbps and 85 receiving 1000Mbps		
Average broadband speed provided (Last Mile)	0	N/A		

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
N/A	N/A	N/A	N/A

Add Facility

Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

Contact Network Inc. did not enter into any interconnection, peering and/or transit agreements during this annual reporting period nor are we negotiation any at this time. Contact Network Inc. has not received any requests for interconnection.

Peering and Transit Agreements (600 words or less)

Contact Network Inc. did not enter into any interconnection, peering and/or transit agreements during this annual reporting period nor are we negotiation any at this time. Contact Network Inc. has not received any requests for interconnection.

RECIPIENT NAME:Contact Network Inc. d/b/a InLine

AWARD NUMBER: NT10BIX5570104

DATE: 03/06/2014

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 6/30/2015

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	163	Public Housing	2
Libraries	22	Other Institutions of Higher Education	20
Medical and Healthcare Providers	80	Other Community Support Organizations	23
Public Safety Entities	78	Other Government Facilities	139
Community Colleges	7	Total Community Anchor Institutions	534

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

The average increase in broadband speed provided to the community anchor institutions we are servicing is 836Mbps. This number was calculated based on the fact that 84 of our current customers were receiving 10Mpbs, the remainder had 1.5Mbps before upgrading to our service. Eight five of our current customers are receiving 1000Mbps, four are receiving 100Mbps and the rest are receiving 10Mbps.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

Contact Network Inc will provide multiple service tiers across the network with access speeds ranging from 10 to 1000 MBps. Currently, the retail services offered include 10Mbps, 100Mbps, 500Mbps and 1000Mbps Private Network Connectivity, 10Mbps and 100Mbps Fiber connection with internet access and a public safety only option for 100Mbps Fiber connection with separate VLAN's to other connected Anchor Institutions.

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)? We monitor network utilization throughout our network, as well as traffic to other autonomous networks on the public Internet. We use these metrics to determine if additional network resources are needed to provide our customers with effective Internet access. These metrics are not utilized in any way to filter or manipulate network traffic, nor are they used to prioritize services to customers based on type of traffic. During times of extremely high network traffic, application-neutral techniques may be utilized to ensure minimum advertised speeds to all clients. With the exception of blocking content, or sources of content that are harmful to the operation our network, or where a client contracts with us for a service that limits access to dangerous or undesirable content, we do not discriminate or prioritize one source or type of content over any others. Furthermore, we support and adhere to the principles contained in the FCC's August 2005 Broadband Policy Statement" (more often called the agency's Internet Policy Statement).

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

No subscribers have dropped the broadband service provided through this project.

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of	Total Number of Active Fiber	Total Number of Total Number			eing Built	
Strand-miles	Strand-miles Used by Recipient	Strand-miles	Strand-miles	Active	Leased	Dark
31,696	617	100	30,223	0	0	756

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

We are leasing 25 miles of dark fiber or 100 strand miles to Windstream.

11. Please provide the following information regarding the facility collocation capacity:

RECIPIENT NAME:Contact Network Inc. d/b/a InLine

AWARD NUMBER: NT10BIX5570104

DATE: 03/06/2014			OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 6/30/2015
Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
1,035	260	11	764
etwork (600 words or less). n addition to the collocation space	e described in question eleven, C	ere other network providers and/or of contact Network Inc. has designed chor Institutuion (or other) end po	our network in such a way that
een made to socially and econom	ically disadvantaged small busines 's adoption of an alternative small b r less).	please provide the number of subc s (SDB) concerns as defined by se pusiness size standard for use in B	ction 8(a) of the Small Business Ac
The most important lesson that wand permits for railroads, DOT an	e have learned is to plan as far al	shared with other similar BTOP proj nead as possible. The focus of thi e permits can take months to prod proval.	s being on franchise agreements
	template titled "Annual PPR CCI Aconnected and plan to connect to yo	ldendum", please provide an updat ur network.	ed list of Community Anchor
	emplate titled "Annual PPR CCI Ado e as a result of BTOP grant funds.	dendum", please provide a list of co	ommunity pairs that are receiving
17. Please provide up-to-date netw	ork route maps in a single file, in a	Google Earth compatible format (e	.g., KMZ file).